
Date of Issuance: 04/21/2026	Effective Date: 04/21/2026
Owner: Pennington County	Owner's Contract No.: 2503-10545
Contractor: JV Bailey Co, Inc.	Contractor's Project No.: N/A
Engineer: KLJ Engineering	Engineer's Project No.: 2503-10545
Project: BRF 6220(00)24-1, PCN 09R8	Contract Name: STR. 52-457-406 Preservation

The Contract is modified as follows upon execution of this Change Order:

Description:

Cold Milling Asphalt Concrete will be added to the contract to allow better transitioning and rideability onto the bridge deck by motorists. The milling of the roadway will be performed at both ends of the bridge. The limits of the cold milling will extend 100' from the bridge ends and tie into the roadway at the existing roadway elevation. Milling depths will be 0.5" at the structure ends and 2" at the 100' limits. Cold Milling Asphalt Concrete and overlay will match existing cross slope of roadway. Cold Milling Asphalt Concrete will be paid for at the contract unit price per square yard.

Cold Milling Asphalt Concrete = 533 SqYd

Additional Traffic Control Signs will be added to the contract to accommodate the milling process. Below is a breakdown of added signage:

- (W8-1) BUMP x 4 = 64.0 SqFt
- (W20-7) FLAGGER (symbol) x 2 = 32.0 SqFt
- (R2-1) SPEED LIMIT 5 MPH x 2 = 8.0 SqFt

Attachments: 09R8 CCO #2 Tabulation and Contractor's quote.

2026_036

QUOTATION

4/17/2026

TO: KLJ Engineering

FROM: J.V. Bailey Co. Inc.
P.O. Box 1825
Rapid City, South Dakota 57709-1825

OFFICE (605)343-2390 FAX: (605)343-2633
EMAIL: jvbcoinc@midconetwork.com

Project No. BRF 6220(00)24-1 PCN 09R8
Str # 52-457-406 Preservation

Extra Work Cold Milling Asphalt Concrete off each end of the bridge

Item No.

BID DATE: 4/17/2026

ITEM NO.	SDDOT ITEM	DESCRIPTION	UNITS	QUANTITY	AMOUNT BID	EXTENDED AMOUNT
	332E0010	Cold Milling Asphalt Concrete 100 ft x 24 ft x 2 ends	SY	533.3	\$ 19.23	\$ 10,255.36
		Deduct grinding from original plans 24 ft x 4 ft x 2 ends this was incidental to Asphalt Concrete	SY	-21.33	\$ 19.23	\$ (410.18)
<hr/>						
TOTAL						\$ 9,845.18

NOTES: ALL ITEMS TIED

BY: Ryan D. Steinback
Ryan Steinback, Project Manager
Cell: 605-391-9315

Accepted By: _____

Date: _____

CONTRACT CHANGE ORDER #2
BRF 6220(00)24-1 PCN 09R8
STR. NO. 52-457-406 PRESERVATION
PENNINGTON COUNTY, SD



PCN 09R8, STRUCTURE 52-457-406

JV Bailey Co, Inc.
Rapid City, SD

ITEM #	UNIT DESCRIPTION	QTY	UNIT	UNIT PRICE	TOTAL SUM
New Item					
332E0010	Cold Milling Asphalt Concrete	533	SqYd	\$ 19.23	\$ 10,249.59
634E0110	Traffic Control Signs	104.0	SqFt	\$ 3.50	\$ 364.00
		New Item Total:		\$	\$ 10,613.59
Removed					
	Milling from original bid (incidental to Asphalt Concrete Composite)	-21	SqYd	\$ 19.23	\$ -403.83
		Removed Total:		\$	\$ -403.83
		CCO #2 Total:		\$	\$ 10,209.76